



FPL ENERGY/ LANGDON WIND, LLC

Interconnect Transmission Line and Substation Construction Project

Plan of the Day (POD)

Weather Forecast: **Sunny and warm** High: **80°F** / Low: **60°F**
 Winds: **E @ 5-10 mph** Rain Chances: **0%**
 Rain received this month: **1.0 inches**

Tuesday, September 4, 2007

88 Days to Completion

FPL Energy	Otter Tail Power Company
------------	--------------------------

Safety/Environmental:

- SWPPP Inspection Today
- Wear your High-Vis. Make sure you are seen by equipment operators
- Proper signage is needed when working on or near the road right of way
- Inspect all lifting equipment each day before use. Worn, damaged and soiled slings need to be discarded
- Start each day with a Safety Tailboard. Effective communication is a must for safe/productive work

Material Delivery:

Construction Activities:

- Continue to lay conduit
- Continue to frame and set poles

Future Activities:

- Monthly Management Meeting/GE Preinstall meeting in Fargo on **September 5**

<i>RECEIVING (As of COB yesterday)</i>			
Substation Materials	Total	Rec'd	Balance
Power Transformer 115kV/178MVA	1	0	1
Motor Disconnect Switch 115kV Motor	1	1	0
Manual Disconnect Switch 115kV Manual	1	1	0
Manual Disconnect Switch 34.5kV Manual	1	1	0
INTERCONNECTING CIRCUIT BREAKER	1	0	1
Switchgear and Control House	1	0	1
CCVTs	3	0	3
Metering Units (+cold)	3	0	3
Support Steel Substation Package	1	1	0
Support Steel	1	0	1
CONSTRUCTION	% Complete		
Grading and Fencing	0.00%		
Piers Poured	100.00%		
Grounding	0.00%		
Conduit	0.00%		
Steel	0.00%		
Electrical Equipment	0.00%		
Bus Work	0.00%		
Control Building	0.00%		
Control and Power Cable	0.00%		
Testing	0.00%		

Interconnect Transmission Line



<i>RECEIVING (As of COB Yesterday)</i>			
MATERIALS	Received	Balance	% Received
Steel Structures	0	8	0.00%
Steel Cages	8	0	100.00%
Insulators and Assemblies	804	0	100.00%
954 Cardinal ACSR	181,960	0	100.00%
OPGW Arrival	58,333	0	100.00%
CONSTRUCTION	Complete	Balance	% Complete
Poles Framed	148	5	96.73%
Poles Drilled	148	5	96.73%
Poles Set - Deadends	0	7	0.00%
Poles Set - Tangents	97	50	66.44%
Down Guys Installed	0	0	0.00%
Structures Grounded	156	5	96.89%
Stringing and Clipping (Miles)	0	0	0.00%
Energize	0	0	0.00%

All balances are based on approximate calculations and may be subject to change.

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPL Energy.