



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Partly cloudy/cool** High: **52°F** / Low: **34°F**

Winds: **N @ 15-25 mph** Rain Chances: **20%**

Rain received this month: **0 inches**

Tuesday, September 11, 2007 COD December 31, 2007 112 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

- Placing fabric and graveling from T14-T22, T10-T12
- Foundation excavation of T11, T12, T20, & T22
- Pouring seal slabs at T12, T20, T21 & T22
- Installation of bottom rebar at T36, T37 & T38
- Installation of top rebar at T45, T47 & T55
- Building bolt cages at T38, T39 & T45
- Forming base at T47 & T55
- Pouring base at T44 & T46
- Forming pedestal at T54 & T56
- Pouring pedestal at T56 & T57
- Backfill at T62, T63, T66, & T67

Collection:

- Plow #1 to continue on circuit 6
- Plow #2 to start from substation on circuit 1

Installation:

O & M:

- Framing O & M Building

FUTURE ACTIVITIES:

- Next scheduled SWPPP inspection is set for 9/18/07

RECEIVING (As of COB Yesterday)

| | Total | Rec'd | Balance |
|-------------------|---------|---------|---------|
| Bases | 79 | 0 | 79 |
| Mids | 79 | 0 | 79 |
| Tops | 79 | 0 | 79 |
| Nacelles | 79 | 0 | 79 |
| Controllers | 79 | 0 | 79 |
| Blades | 79 | 0 | 79 |
| Hubs | 79 | 0 | 79 |
| Grounding XFR | 7 | 0 | 7 |
| PMT XFR | 79 | 0 | 79 |
| 4/0 Cable | 504,000 | 504,856 | 0 |
| 1000 KCM | 333,000 | 269,918 | 63,082 |
| 12 SM Fiber | 152,000 | 143,975 | 8,025 |
| 12 MM Fiber | 144,000 | 144,000 | 0 |
| DLO Substitute | 27,500 | 28,220 | 0 |
| Copper Clad Steel | 54,000 | 30,666 | 23,334 |

General Construction Status



| | Complete | Total | % complete |
|--------------------------------------|----------|---------|------------|
| Roads subgraded | 98,843 | 118,924 | 83.1% |
| Roads complete | 64,085 | 118,924 | 53.9% |
| Foundations excavated | 61 | 79 | 77.2% |
| Foundations poured | 35 | 79 | 44.3% |
| Foundations backfilled | 14 | 79 | 17.7% |
| Crane pads complete | 0 | 79 | 0.0% |
| Tower base sections erected | 0 | 79 | 0.0% |
| Tower mid sections erected | 0 | 79 | 0.0% |
| Tower top sections erected | 0 | 79 | 0.0% |
| Nacelles installed | 0 | 79 | 0.0% |
| Rotors installed | 0 | 79 | 0.0% |
| Mechanically completed | 0 | 79 | 0.0% |
| Pre-commissioned | 0 | 79 | 0.0% |
| Final commissioned | 0 | 79 | 0.0% |
| Underground trenching installed (ft) | 0 | 0 | 0.0% |
| Transformers set/terminated | 0 | 79 | 0.0% |
| (as of COB yesterday) | | | |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE