



## FPL ENERGY LANGDON WIND, LLC

### LANGDON, NORTH DAKOTA

#### Plan of the Day (POD)

Weather Forecast: **PM showers** High: **66°F** / Low: **39°F**

Winds: **SSE @ 15-25 mph** Rain Chances: **30%**

Rain received this month: **0 inches**

**Wednesday, Sept. 12, 2007 COD December 31, 2007 111 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

#### Civil:

- Subgrade at T26
- Placing fabric and graveling from T10-T12
- Foundation excavation of T3, T4, T5, T6, T7 & T8
- Pouring seal slabs at T9, T10, T11 & T12
- Installation of bottom rebar at T33, T34 & T35
- Installation of top rebar at T38 & T39
- Building bolt cages at T35, T36 & T37
- Forming base at T38 & T39
- Pouring base at T45, T47 & T55
- Forming pedestal at T44 & T46
- Pouring pedestal at T46 & T54
- Backfill at T59, T60, T61, T62 & T63

#### Collection:

- Plow #1 to continue main line on circuit 6
- Plow #2 to finish main line on circuit 1, start from substation on circuit 7

#### Installation:

#### O & M:

- Siding O & M Building

#### FUTURE ACTIVITIES:

- Next scheduled SWPPP inspection is set for 9/18/07

#### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	0	79
Mids	79	0	79
Tops	79	0	79
Nacelles	79	0	79
Controllers	79	0	79
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	0	79
4/0 Cable	504,000	504,856	0
1000 KCM	333,000	269,918	63,082
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

## General Construction Status



	Complete	Total	% complete
Roads subgraded	98,843	118,924	83.1%
Roads complete	76,123	118,924	64.0%
Foundations excavated	67	79	84.8%
Foundations poured	37	79	46.8%
Foundations backfilled	16	79	20.3%
Crane pads complete	0	79	0.0%
Tower base sections erected	0	79	0.0%
Tower mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Nacelles installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching installed (ft)	0	0	0.0%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**