



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Mostly sunny** High: **54°F** / Low: **33°F**

Winds: **NW @ 10-15 mph** Rain Chances: **10%**

Rain received this month: **0 inches**

Friday, September 14, 2007 COD December 31, 2007 109 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

- Placing fabric and graveling from T1-T9
- Foundation excavation of T25 & T26
- Pouring seal slabs at T1, T23, T24, T25, & T26
- Installation of bottom rebar at T30, T31 & T32
- Installation of top rebar at T33, T34 & T35
- Building bolt cages at T31, T32 & T33
- Forming base at T36 & T37
- Pouring base at T38 & T39
- Forming pedestal at T45, T47 & T55
- Pouring pedestal at T39, T45 & T47
- Backfill at T48-T51

Collection:

- Plow #2 to continue on circuit 8

Installation:

O & M:

- Siding O & M Building

FUTURE ACTIVITIES:

- Next scheduled SWPPP inspection is set for 9/18/07

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	0	79
Mids	79	0	79
Tops	79	0	79
Nacelles	79	0	79
Controllers	79	0	79
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	0	79
4/0 Cable	504,000	504,856	0
1000 KCM	333,000	312,592	20,408
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	98,843	118,924	83.1%
Roads complete	81,969	118,924	68.9%
Foundations excavated	76	79	96.2%
Foundations poured	38	79	48.1%
Foundations backfilled	21	79	26.6%
Crane pads complete	0	79	0.0%
Tower base sections erected	0	79	0.0%
Tower mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Nacelles installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal. (ft)-4/0	9,012	517,688	1.7%
Underground trenching instal. (ft)-1000	134,868	275,105	49.0%
Underground trenching instal. (ft)-12 MM	0	145,783	0.0%
Underground trenching instal. (ft)-12 SM	44,956	142,390	31.6%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE