



## FPL ENERGY/ LANGDON WIND, LLC

### Interconnect Transmission Line and Substation Construction Project

#### Plan of the Day (POD)

Weather Forecast: **Mostly sunny** High: **54°F** / Low: **33°F**  
 Winds: **NW @ 10-15 mph** Rain Chances: **10%**  
 Rain received this month: **0 inches**

**Friday, September 14, 2007**

**78 Days to Completion**

<b>FPL Energy</b>	<b>Otter Tail Power Company</b>
-------------------	---------------------------------

#### Safety/Environmental:

- Wear your High-Vis. Make sure you are seen by equipment operators
- Proper signage is needed when working on or near the road right of way
- Inspect all lifting equipment each day before use. Worn, damaged and soiled slings need to be discarded
- Start each day with a Safety Tailboard. Effective communication is a must for safe/productive work

#### •Material Delivery:

#### •Construction Activities:

- Finish foam on transformer pad
- Commence ground grid

#### •Future Activities:

- Next scheduled SWPPP inspection is set for 9/18/07

<i>RECEIVING (As of COB yesterday)</i>			
Substation Materials	Total	Rec'd	Balance
Power Transformer 115kV/178MVA	1	0	1
Motor Disconnect Switch 115kV Motor	1	1	0
Manual Disconnect Switch 115kV Manual	1	1	0
Manual Disconnect Switch 34.5kV Manual	1	1	0
INTERCONNECTING CIRCUIT BREAKER	1	0	1
Switchgear and Control House	1	0	1
CCVTs	3	0	3
Metering Units (+cold)	3	0	3
Support Steel Substation Package	1	1	0
Support Steel	1	1	0
CONSTRUCTION		% Complete	
Grading and Fencing		0.00%	
Piers Poured		100.00%	
Grounding		5.00%	
Conduit		70.00%	
Steel		0.00%	
Electrical Equipment		0.00%	
Bus Work		0.00%	
Control Building		0.00%	
Control and Power Cable		0.00%	
Testing		0.00%	

<b>Interconnect Transmission Line</b>
---------------------------------------



<i>RECEIVING (As of COB Yesterday)</i>			
MATERIALS	Received	Balance	% Received
Steel Structures	8	0	100.00%
Steel Cages	8	0	100.00%
Insulators and Assemblies	804	0	100.00%
954 Cardinal ACSR	181,960	0	100.00%
OPGW Arrival	58,333	0	100.00%
CONSTRUCTION	Complete	Balance	% Complete
Poles Framed	153	0	100.00%
Poles Drilled	153	0	100.00%
Poles Set - Deadends	7	0	100.00%
Poles Set - Tangents	153	0	100.00%
Down Guys Framed	37	12	75.51%
Structures Grounded	153	0	100.00%
Stringing and Clipping (Miles)	2	8.3	19.42%
Energize	0	0	0.00%

All balances are based on approximate calculations and may be subject to change.

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPL Energy.**