



FPL ENERGY/ LANGDON WIND, LLC

Interconnect Transmission Line and Substation Construction Project

Plan of the Day (POD)

Weather Forecast: **Sunny/chance of PM showers**

High: **80°F** / Low: **52°F**

Winds: **SSW @ 8-10 mph** Rain Chances: **20%**

Rain received this month: **0 inches**

Monday, September 17, 2007

75 Days to Completion

| | |
|-------------------|---------------------------------|
| FPL Energy | Otter Tail Power Company |
|-------------------|---------------------------------|

Safety/Environmental:

- Wear your High-Vis. Make sure you are seen by equipment operators
- Proper signage is needed when working on or near the road right of way
- Inspect all lifting equipment each day before use. Worn, damaged and soiled slings need to be discarded
- Start each day with a Safety Tailboard. Effective communication is a must for safe/productive work

•Material Delivery:

•Construction Activities:

- Continue trenching ground grid
- Finish conduit backfill

•Future Activities:

- Next scheduled SWPPP inspection is set for 9/18/07

| <i>RECEIVING (As of COB yesterday)</i> | | | |
|--|-------|------------|---------|
| Substation Materials | Total | Rec'd | Balance |
| Power Transformer 115kV/178MVA | 1 | 0 | 1 |
| Motor Disconnect Switch 115kV Motor | 1 | 1 | 0 |
| Manual Disconnect Switch 115kV Manual | 1 | 1 | 0 |
| Manual Disconnect Switch 34.5kV Manual | 1 | 1 | 0 |
| INTERCONNECTING CIRCUIT BREAKER | 1 | 0 | 1 |
| Switchgear and Control House | 1 | 0 | 1 |
| CCVTs | 3 | 0 | 3 |
| Metering Units (+cold) | 3 | 0 | 3 |
| Support Steel Substation Package | 1 | 1 | 0 |
| Support Steel | 1 | 1 | 0 |
| CONSTRUCTION | | % Complete | |
| Grading and Fencing | | 0.00% | |
| Piers Poured | | 100.00% | |
| Grounding | | 5.00% | |
| Conduit | | 70.00% | |
| Steel | | 0.00% | |
| Electrical Equipment | | 0.00% | |
| Bus Work | | 0.00% | |
| Control Building | | 0.00% | |
| Control and Power Cable | | 0.00% | |
| Testing | | 0.00% | |

| |
|---------------------------------------|
| Interconnect Transmission Line |
|---------------------------------------|



| <i>RECEIVING (As of COB Yesterday)</i> | | | |
|---|----------|---------|------------|
| MATERIALS | Received | Balance | % Received |
| Steel Structures | 8 | 0 | 100.00% |
| Steel Cages | 8 | 0 | 100.00% |
| Insulators and Assemblies | 804 | 0 | 100.00% |
| 954 Cardinal ACSR | 181,960 | 0 | 100.00% |
| OPGW Arrival | 58,333 | 0 | 100.00% |
| CONSTRUCTION | Complete | Balance | % Complete |
| Poles Framed | 153 | 0 | 100.00% |
| Poles Drilled | 153 | 0 | 100.00% |
| Poles Set - Deadends | 7 | 0 | 4.58% |
| Poles Set - Tangents | 153 | 0 | 100.00% |
| Down Guys Framed | 37 | 12 | 24.18% |
| Structures Grounded (must include testing - as of 9/17 NONE tested) | 148 | 5 | 96.73% |
| Stringing and Clipping (Miles) | 2 | 8.3 | 1.31% |
| Energize | 0 | 0 | 0.00% |

All balances are based on approximate calculations and may be subject to change.

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPL Energy.