



**FPL ENERGY**  
**OTTER TAIL POWER COMPANY**  
*Plan of the Day (POD)*  
 Weather Forecast: **Sunny/chance of PM showers**  
 High: **80°F** / Low: **52°F**  
 Winds: **SSW @ 8-10 mph**      Rain Chances: **20%**  
 Rain received this month: **0 inches**

**Monday, September 17, 2007    COD January 31, 2008    137 Days to COD**

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

**Safety/Environmental:**

- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

**Civil:**

- Subgrading at T18, T14-T16
- Foundation excavation of T25, T26, T27
- Pouring seal slabs at T25 & T26

**Collection:**

- Plow #1 to continue on circuit 2 & 3

**Installation:**

**O & M:**

- Siding O & M building

**FUTURE ACTIVITIES:**

- Next scheduled SWPPP inspection is set for 9/18/07

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balance
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Nacelles	27	0	27
Controllers	27	0	27
Blades	27	0	27
Hubs	27	0	27
Grounding XFR	2	0	2
PMT XFR	27	0	27
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	15,306	299,694
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	9,450	0
Copper Clad Steel	21,000	20,724	276

**General Construction Status**



	Complete	Total	% complete
Roads Built	0	36,396	0.0%
Roads Subgraded	13,642	36,396	37.5%
Foundations excavated	0	27	0.0%
Foundations poured	0	27	0.0%
Foundations backfilled	0	27	0.0%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Nacelles Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Inst. (ft)-4/0	0	188,133	0.0%
Underground Trenching Inst. (ft)-1000	87,192	312,857	27.9%
Underground Trenching Inst. (ft)-24 MM	0	34,766	0.0%
Underground Trenching Inst. (ft)-12 SM	29,064	47,075	61.7%
Transformers Set/Terminated	0	27	0.0%
<b>(as of COB yesterday)</b>			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**