



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Cloudy/chance of PM showers**

High: **63°F** / Low: **41°F**

Winds: **NNW @ 10-20 mph**

Rain Chances: **30%**

Rain received this month: **0 inches**

Tuesday, September 18, 2007 COD December 31, 2007 105 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- SWPPP inspection today
- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

- Placing fabric and graveling from T1-T9, T23-T26
- Installation of bottom rebar at T14, T15, T16 & T17
- Installation of top rebar at T13, T27 & T28
- Building bolt cages at T13, T14 & T27
- Forming base at T27, T28 & T29
- Pouring base at T29, T30 & T31
- Forming pedestal at T32 & T33
- Pouring pedestal at T33 & T34
- Backfill at T38 & T39

Collection:

- Plow #2 (4/0) plow T72-T73, T74-T75, T76-T77

Installation:

O & M:

- Roofing and siding O & M Building

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	0	79
Mids	79	0	79
Tops	79	0	79
Nacelles	79	0	79
Controllers	79	0	79
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	0	79
4/0 Cable	504,000	504,856	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	98,843	118,924	83.1%
Roads complete	81,969	118,924	68.9%
Foundations excavated	79	79	100.0%
Foundations poured	48	79	60.8%
Foundations backfilled	27	79	34.2%
Crane pads complete	0	79	0.0%
Tower base sections erected	0	79	0.0%
Tower mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Nacelles installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal. (ft)-4/0	56,280	517,688	10.9%
Underground trenching instal. (ft)-1000	180,768	275,105	65.7%
Underground trenching instal. (ft)-12 MM	6,822	145,783	4.7%
Underground trenching instal. (ft)-12 SM	60,256	142,390	42.3%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE