



FPL ENERGY/ LANGDON WIND, LLC

Interconnect Transmission Line and Substation Construction Project

Plan of the Day (POD)

Weather Forecast: **Mostly cloudy/scattered showers**

High: **61°F** / Low: **48°F**

Winds: **SSE @ 10-20 mph**

Rain Chances: **60%**

Rain received this month: **0 inches**

Thursday, September 20, 2007

72 Days to Completion

FPL Energy

Otter Tail Power Company

Safety/Environmental:

- Recognize the potential weather conditions. Select proper clothing for the conditions
- Layered clothing
- Wear your High-Vis. Make sure you are seen by equipment operators
- Proper signage is needed when working on or near the road right of way
- Inspect all lifting equipment each day before use. Worn, damaged and soiled slings need to be discarded
- Start each day with a Safety Tailboard. Effective communication is a must for safe/productive work

Material Delivery:

Construction Activities:

- Finish trenching north half of ground grid
- Clip in OPGW cable

Future Activities:

- Next scheduled SWPPP set for October 2

RECEIVING (As of COB yesterday)

Substation Materials	Total	Rec'd	Balance
Power Transformer 115kV/178MVA	1	0	1
Motor Disconnect Switch 115kV Motor	1	1	0
Manual Disconnect Switch 115kV Manual	1	1	0
Manual Disconnect Switch 34.5kV Manual	1	1	0
INTERCONNECTING CIRCUIT BREAKER	1	0	1
Switchgear and Control House	1	0	1
CCVTs	3	0	3
Metering Units (+cold)	3	0	3
Support Steel Substation Package	1	1	0
Support Steel	1	1	0
CONSTRUCTION		% Complete	
Grading and Fencing		0.00%	
Piers Poured		100.00%	
Grounding		5.00%	
Conduit		70.00%	
Steel		0.00%	
Electrical Equipment		0.00%	
Bus Work		0.00%	
Control Building		0.00%	
Control and Power Cable		0.00%	
Testing		0.00%	

Interconnect Transmission Line



RECEIVING (As of COB Yesterday)

MATERIALS	Received	Balance	% Received
Steel Structures	8	0	100.00%
Steel Cages	8	0	100.00%
Insulators and Assemblies	804	0	100.00%
954 Cardinal ACSR	181,960	0	100.00%
OPGW Arrival	58,333	0	100.00%
CONSTRUCTION		Complete	Balance
Poles Framed		153	0
Poles Drilled		153	0
Poles Set - Deadends		7	0
Poles Set - Tangents		153	0
Down Guys Framed		37	12
Structures Grounded (must include testing - as of 9/20 NONE tested)		148	5
Stringing and Clipping (Miles)		2	8.3
Energize		0	0

All balances are based on approximate calculations and may be subject to change.

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPL Energy.