



FPL ENERGY
OTTER TAIL POWER COMPANY
Plan of the Day (POD)
 Weather Forecast: **Mostly cloudy/scattered showers**
 High: **61°F** / Low: **48°F**
 Winds: **SSE @ 10-20 mph** Rain Chances: **60%**
 Rain received this month: **0 inches**

Thursday, September 20, 2007 COD January 31, 2008 134 Days to COD

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

Safety/Environmental:

- Watch for slippery surfaces due to rain
- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

- Subgrading at T9-T14, T1-T8
- Placing fabric and graveling from T25-T27
- Foundation excavation of T9, T10, T11, T12 & T13
- Pouring seal slabs at T9, T10, T16, T17 & T18

Collection:

- Plow #1 to continue main line on circuit 3

Installation:

O & M:

- Roofing and siding O & M building

FUTURE ACTIVITIES:

- Next scheduled SWPPP set for October 2

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balance
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Nacelles	27	0	27
Controllers	27	0	27
Blades	27	0	27
Hubs	27	0	27
Grounding XFR	2	0	2
PMT XFR	27	0	27
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	103,790	211,210
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	9,450	0
Copper Clad Steel	21,000	20,724	276

General Construction Status



	Complete	Total	% complete
Roads Built	0	36,396	0.0%
Roads Subgraded	22,376	36,396	61.5%
Foundations excavated	12	27	44.4%
Foundations poured	0	27	0.0%
Foundations backfilled	0	27	0.0%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Nacelles Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Inst. (ft)-4/0	0	188,133	0.0%
Underground Trenching Inst. (ft)-1000	159,258	312,857	50.9%
Underground Trenching Inst. (ft)-24 MM	24,180	34,766	69.6%
Underground Trenching Inst. (ft)-12 SM	53,086	47,075	100.0%
Transformers Set/Terminated	0	27	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE