



**FPL ENERGY**  
**OTTER TAIL POWER COMPANY**  
*Plan of the Day (POD)*  
 Weather Forecast: **Cloudy/scattered showers**  
 High: **55°F** / Low: **37°F**  
 Winds: **NNW @ 10-20 mph**      Rain Chances: **30%**  
 Rain received this month: **.66 inches**

**Monday, September 24, 2007 COD January 31, 2008 130 Days to COD**

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

**Safety/Environmental:**

- Watch for slippery surfaces due to rain
- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

**Civil:**

- Subgrading at T1-T8
- Placing fabric and graveling from T19-24
- Foundation excavation of T5, T6, T7 & T8
- Pouring seal slabs at T7, T8 & T15

**Collection:**

- Continue to plow on circuits 2 & 3

**Installation:**

**O & M:**

- Roofing and siding O & M building

**FUTURE ACTIVITIES:**

- Next scheduled SWPPP set for October 2

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balance
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Nacelles	27	0	27
Controllers	27	0	27
Blades	27	0	27
Hubs	27	0	27
Grounding XFR	2	0	2
PMT XFR	27	0	27
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	195,148	119,852
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	9,450	0
Copper Clad Steel	21,000	20,724	276

**General Construction Status**

	Complete	Total	% complete
Roads Subgraded	35,631	36,396	97.9%
Roads Complete	0	36,396	0.0%
Foundations excavated	19	27	70.4%
Foundations poured	0	27	0.0%
Foundations backfilled	0	27	0.0%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Nacelles Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Inst. (ft)-4/0	0	188,133	0.0%
Underground Trenching Inst. (ft)-1000	159,258	312,857	50.9%
Underground Trenching Inst. (ft)-24 MM	24,180	34,766	69.6%
Underground Trenching Inst. (ft)-12 SM	53,086	47,075	100.0%
Transformers Set/Terminated	0	27	0.0%
<b>(as of COB yesterday)</b>			



**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**