



## FPL ENERGY LANGDON WIND, LLC

### LANGDON, NORTH DAKOTA

#### Plan of the Day (POD)

Weather Forecast: **Cloudy/few showers**

High: **65°F** / Low: **45°F**

Winds: **WNW @ 10-20 mph**

Rain Chances: **30%**

Rain received this month: **1.3 inches**

**Wednesday, Sept. 26, 2007 COD December 31, 2007 97 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- Watch for slippery surfaces due to rain
- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

#### Civil:

- Building crane pads at T34 & T35
- Installation of bottom rebar at T7, T8 & T9
- Installation of top rebar at T12 & T22
- Building bolt cages at T10, T11 & T12
- Forming base at T20, T21 & T22
- Pouring base at T19 & T20
- Forming pedestal at T17 & T18
- Pouring pedestal at T16 & T17
- Backfill at T13, T14, T31, T32 & T33

#### Collection:

- (4/0) Continue to plow on circuit 6, plow T44-T47
- (1000) Continue to plow on circuit 6

#### Installation:

#### O & M:

- Roofing and siding O & M Building

#### FUTURE ACTIVITIES:

- Next scheduled SWPPP set for October 2

#### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	0	79
Mids	79	0	79
Tops	79	0	79
Nacelles	79	0	79
Controllers	79	0	79
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	3	76
4/0 Cable	504,000	504,856	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

## General Construction Status



	Complete	Total	% complete
Roads subgraded	98,843	118,924	83.1%
Roads complete	92,843	118,924	78.1%
Foundations excavated	79	79	100.0%
Foundations poured	59	79	74.7%
Foundations backfilled	37	79	46.8%
Crane pads complete	0	79	0.0%
Tower base sections erected	0	79	0.0%
Tower mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Nacelles installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal.(ft)-4/0	90,768	517,688	17.5%
Underground trenching instal.(ft)-1000	191,046	275,105	69.4%
Underground trenching instal.(ft)-12 MM	27,534	145,783	18.9%
Underground trenching instal.(ft)-12 SM	63,682	142,390	44.7%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**