



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Mix of clouds and sun/windy**

High: **76°F** / Low: **51°F**

Winds: **NW @ 20-30 mph**

Rain Chances: **10%**

Rain received this month: **1.3 inches**

Saturday, Sept. 29, 2007 **COD December 31, 2007** **94 Days to COD**

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Watch for slippery surfaces due to rain
- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

- Building crane pads at T39, T38, T37, T36, T35, T34, T33, T32, T31, T30 & T29
- Installation of bottom rebar at T24
- Installation of top rebar at T4, T5, T6 & T7
- Building bolt cages at T1, T2 & T3
- Forming base at T6 & T7
- Pouring base at T7 & T8
- Forming pedestal at T9, T10 & T11
- Pouring pedestal at T9, T10 & T11
- Backfill at T17, T18, T44, T45, T46 & T47

Collection:

- (4/0) Trenching and installing on circuits 7 & 8
- (1000) Trenching and installing on circuit 8

Installation:

O & M:

- Siding O & M Building

FUTURE ACTIVITIES:

- Next scheduled SWPPP set for October 2

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balanc
Bases	79	0	79
Mids	79	1	78
Tops	79	1	78
Machine Heads	79	0	79
Down Tower Assemblies	79	0	79
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	3	76
4/0 Cable	504,000	504,856	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	98,843	118,924	83.1%
Roads complete	92,843	118,924	78.1%
Foundations excavated	79	79	100.0%
Foundations poured	67	79	84.8%
Foundations backfilled	48	79	60.8%
Crane pads complete	8	79	10.1%
Tower base sections erected	0	79	0.0%
Tower mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Machine Heads installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal. (ft)-4/0	144,726	517,688	28.0%
Underground trenching instal. (ft)-1000	209,400	275,105	76.1%
Underground trenching instal. (ft)-12 MM	48,242	145,783	33.1%
Underground trenching instal. (ft)-12 SM	69,800	142,390	49.0%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE