



**FPL ENERGY**  
**OTTER TAIL POWER COMPANY**  
*Plan of the Day (POD)*  
 Weather Forecast: **Sunshine**  
 High: **69°F** / Low: **49°F**  
 Winds: **NW @ 15-25 mph**      Rain Chances: **10%**  
 Rain received this month: **1.3 inches**

**Monday, October 1, 2007**

**COD January 31, 2008 123 Days to COD**

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

**Safety/Environmental:**

- Watch for slippery surfaces due to rain
- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

**Civil:**

- Placing fabric and graveling from T19-T24
- Installation of bottom rebar at T25

**Collection:**

- Installing intermediate grounds on circuits 2 & 3

**Installation:**

**O & M:**

- Siding O & M building

**FUTURE ACTIVITIES:**

- Next scheduled SWPPP set for October 2

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balanc
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Down Tower Assemblies	27	0	27
Blades	27	0	27
Hubs	27	0	27
Grounding XFR	2	0	2
PMT XFR	27	0	27
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	241,224	73,776
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	9,450	0
Copper Clad Steel	21,000	20,724	276

**General Construction Status**



	Complete	Total	% complete
Roads Subgraded	35,631	36,396	97.9%
Roads Complete	0	36,396	0.0%
Foundations excavated	27	27	100.0%
Foundations poured	0	27	0.0%
Foundations backfilled	0	27	0.0%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Inst. (ft)-4/0	0	188,133	0.0%
Underground Trenching Inst. (ft)-1000	224,364	312,857	71.7%
Underground Trenching Inst. (ft)-24 SM	24,180	34,766	69.6%
Underground Trenching Inst. (ft)-12 SM	74,788	47,075	100.0%
Transformers Set/Terminated	0	27	0.0%
<b>(as of COB yesterday)</b>			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**