



## FPL ENERGY LANGDON WIND, LLC

### LANGDON, NORTH DAKOTA

#### Plan of the Day (POD)

Weather Forecast: **Cloudy/showers**

High: **66°F** / Low: **45°F**

Winds: **WNW @ 10-20 mph**

Rain Chances: **30%**

Rain received this month: **1.3 inches**

**Tuesday, October 2, 2007** COD **December 31, 2007** **91 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- SWPPP inspection today
- Watch for slippery surfaces due to rain
- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

#### Civil:

- Building crane pads at T27-T30
- Building bolt cages at T25 & T26
- Installation of top rebar at T24, T25 & T26
- Forming base at T1, T23 & T24
- Pouring base at T1, T2 & T3
- Forming pedestal at T4, T5 & T6
- Pouring pedestal at T4, T5 & T6
- Backfill at T54-T58, T19-T22

#### Collection:

- (4/0) Trenching and installing on circuit 9, T21-T23
- (1000) Trenching and installing on circuit 7 & 8,
- T48-T59-T60

#### Installation:

#### O & M:

- Siding O & M Building

#### FUTURE ACTIVITIES:

#### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balanc
Bases	79	1	78
Mids	79	2	77
Tops	79	2	77
Machine Heads	79	0	79
Down Tower Assemblies	79	12	67
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	3	76
4/0 Cable	504,000	504,856	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

## General Construction Status



	Complete	Total	% complete
Roads subgraded	98,843	118,924	83.1%
Roads complete	92,843	118,924	78.1%
Foundations excavated	79	79	100.0%
Foundations poured	72	79	91.1%
Foundations backfilled	54	79	68.4%
Crane pads complete	18	79	22.8%
Tower base sections erected	0	79	0.0%
Tower mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Machine Heads installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal. (ft)-4/0	168,162	517,688	32.5%
Underground trenching instal. (ft)-1000	209,400	275,105	76.1%
Underground trenching instal. (ft)-12 MM	56,054	145,783	38.5%
Underground trenching instal. (ft)-12 SM	69,800	142,390	49.0%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**