



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Partly cloudy**

High: **72°F** / Low: **39°F**

Winds: **SW @ 10-20 mph**

Rain Chances: **20%**

Rain received this month: **1.3 inches**

Wednesday, October 3, 2007 COD **December 31, 2007** **90** Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

- Forming base at T25 & T26
- Pouring base at T23, T24 & T25
- Forming pedestal at T1, T2 & T3
- Pouring pedestal at T1, T2 & T3
- Backfill at T9, T10, T11 & T12

Collection:

- (4/0) Trenching and installing on circuit 9
- (1000) Trenching and installing on circuit 7 & 8

Installation:

O & M:

- Siding O & M Building

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balanc
Bases	79	3	76
Mids	79	4	75
Tops	79	4	75
Machine Heads	79	0	79
Down Tower Assemblies	79	12	67
Blades	79	0	79
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	3	76
4/0 Cable	504,000	504,856	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	98,843	118,924	83.1%
Roads complete	92,843	118,924	78.1%
Foundations excavated	79	79	100.0%
Foundations poured	75	79	94.9%
Foundations backfilled	63	79	79.7%
Crane pads complete	23	79	29.1%
Tower base sections erected	0	79	0.0%
Tower mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Machine Heads installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal. (ft)-4/0	274,614	517,688	53.0%
Underground trenching instal. (ft)-1000	211,278	275,105	76.8%
Underground trenching instal. (ft)-12 MM	91,538	145,783	62.8%
Underground trenching instal. (ft)-12 SM	70,426	142,390	49.5%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE