



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Cloudy/pm showers**

High: **51°F** / Low: **41°F**

Winds: **ENE @ 20-30 mph**

Rain Chances: **50%**

Rain received this month: **1.3 inches**

Friday, October 5, 2007

COD December 31, 2007 88 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

- Building crane pads at T44-T47, T54-T58, T21, T22, T9-T12, T60-T69
- Forming pedestal at T26
- Pouring pedestal at T26
- Backfill at T5 & T6

Collection:

Installation:

O & M:

- Interior framing, plumbing and electrical work on O & M Building

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balanc
Bases	79	4	75
Mids	79	4	75
Tops	79	4	75
Machine Heads	79	0	79
Down Tower Assemblies	79	16	63
Blades	79	1	78
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	3	76
4/0 Cable	504,000	504,856	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	98,843	118,924	83.1%
Roads complete	92,843	118,924	78.1%
Foundations excavated	79	79	100.0%
Foundations poured	78	79	98.7%
Foundations backfilled	69	79	87.3%
Crane pads complete	30	79	38.0%
Tower base sections erected	0	79	0.0%
Tower mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Machine Heads installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal. (ft)-4/0	310,242	517,688	59.9%
Underground trenching instal. (ft)-1000	211,278	275,105	76.8%
Underground trenching instal. (ft)-12 MM	103,414	145,783	70.9%
Underground trenching instal. (ft)-12 SM	70,426	142,390	49.5%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE