



**FPL ENERGY**  
**OTTER TAIL POWER COMPANY**  
*Plan of the Day (POD)*  
 Weather Forecast: **Cloudy/pm showers**  
 High: **51°F** / Low: **41°F**  
 Winds: **ENE @ 20-30 mph**      Rain Chances: **50%**  
 Rain received this month: **1.3 inches**

**Friday, October 5, 2007**

**COD January 31, 2008 119 Days to COD**

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

**Safety/Environmental:**

- Be aware of pinch points
- Watch for soft shoulders
- Watering county and string roads as needed
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

**Civil:**

- Placing fabric and graveling from T10-T13, T14-T15
- Installation of bottom rebar at T9, T16 & T17
- Building bolt cages at T18, T19 & T21
- Installation of top rebar at T19, T20 & T21
- Forming base at T21, T22 & T23
- Pouring base at T23, T24 & T27
- Forming pedestal at T25 & T26
- Pouring pedestal at T25 & T26

**Collection:**

**Installation:**

**O & M:**

- Interior framing, plumbing and electrical work on O & M Building

**FUTURE ACTIVITIES:**

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balanc
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Down Tower Assemblies	27	0	27
Blades	27	0	27
Hubs	27	0	27
Grounding XFR	2	0	2
PMT XFR	27	0	27
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	317,540	0
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	9,450	0
Copper Clad Steel	21,000	20,724	276

**General Construction Status**



	Complete	Total	% complete
Roads Subgraded	41,776	36,396	114.8%
Roads Complete	11,342	36,396	31.2%
Foundations excavated	27	27	100.0%
Foundations poured	2	27	7.4%
Foundations backfilled	0	27	0.0%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Inst. (ft)-4/0	0	188,133	0.0%
Underground Trenching Inst. (ft)-1000	224,364	312,857	71.7%
Underground Trenching Inst. (ft)-24 SM	24,180	34,766	69.6%
Underground Trenching Inst. (ft)-12 SM	74,788	47,075	100.0%
Transformers Set/Terminated	0	27	0.0%
<b>(as of COB yesterday)</b>			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**