



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Rainy/Cloudy**

High: **49°F** / Low: **35°F**

Winds: **NW @ 10-15 mph**

Rain Chances: **70%**

Rain received this month: **.30 inches**

Monday, October 8, 2007

COD December 31, 2007 85 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Watch for slippery surfaces due to rain
- Blattner will be holding First Aid Classes during the month of October
- Be aware of pinch points
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

- Backfill at T51, T2, T3 & T4

Collection:

Installation:

O & M:

FUTURE ACTIVITIES:

- Next SWPPP inspection scheduled for October 16

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balanc
Bases	79	6	73
Mids	79	4	75
Tops	79	6	73
Machine Heads	79	0	79
Down Tower Assemblies	79	16	63
Blades	79	9	70
Hubs	79	0	79
Grounding XFR	7	0	7
PMT XFR	79	3	76
4/0 Cable	504,000	504,856	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	144,000	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	98,843	118,924	83.1%
Roads complete	92,843	118,924	78.1%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	71	79	89.9%
Crane pads complete	30	79	38.0%
Tower base sections erected	0	79	0.0%
Tower mid sections erected	0	79	0.0%
Tower top sections erected	0	79	0.0%
Machine Heads installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal.(ft)-4/0	310,242	517,688	59.9%
Underground trenching instal.(ft)-1000	211,278	275,105	76.8%
Underground trenching instal.(ft)-12 MM	103,414	145,783	70.9%
Underground trenching instal.(ft)-12 SM	70,426	142,390	49.5%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE