



FPL ENERGY
OTTER TAIL POWER COMPANY
Plan of the Day (POD)
 Weather Forecast: **Cloudy**
 High: **45°F** / Low: **34°F**
 Winds: **NNE @ 10-15 mph** Rain Chances: **0%**
 Rain received this month: **1.0 inches**

Wednesday, October 10, 2007 COD January 31, 2008 114 Days to COD

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

Safety/Environmental:

- Watch for slippery surfaces due to rain
- Blattner will be holding First Aid Classes during the month of October
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

- Placing fabric and graveling from T14-T15, T8-T11
- Installation of bottom rebar at T10-T12
- Building bolt cages at T16, T17 & T9
- Installation of top rebar at T16-T18
- Forming base at T16, T18 & T21
- Pouring base at T19-T21
- Forming pedestal at T22-T24
- Pouring pedestal at T22-T24

Collection:

Installation:

O & M:

FUTURE ACTIVITIES:

- Next SWPPP inspection scheduled for October 16

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balanc
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Down Tower Assemblies	27	0	27
Blades	27	0	27
Hubs	27	0	27
Grounding XFR	2	0	2
PMT XFR	27	0	27
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	317,540	0
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	9,450	0
Copper Clad Steel	21,000	20,724	276

General Construction Status



	Complete	Total	% complete
Roads Subgraded	41,776	36,396	114.8%
Roads Complete	11,342	36,396	31.2%
Foundations excavated	27	27	100.0%
Foundations poured	6	27	22.2%
Foundations backfilled	0	27	0.0%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Inst. (ft)-4/0	0	188,133	0.0%
Underground Trenching Inst. (ft)-1000	224,364	312,857	71.7%
Underground Trenching Inst. (ft)-24 SM	24,180	34,766	69.6%
Underground Trenching Inst. (ft)-12 SM	74,788	47,075	100.0%
Transformers Set/Terminated	0	27	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE