



## FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

*Plan of the Day (POD)*

Weather Forecast: **Partly Sunny**

High: **55°F** / Low: **37°F**

Winds: **SW @ 5-10 mph**

Rain Chances: **20%**

Rain received this month: **1.0 inches**

**Friday, October 12, 2007**

**COD December 31, 2007 81 Days to COD**

FPL Energy

D.H. Blattner

GEWE

### Safety/Environmental:

- Watch for slippery surfaces due to rain
- Blattner will be holding First Aid Classes during the month of October
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

### Civil:

- Backfill at T1-T4, T24, T26

### Erection:

- Setting mid at T39, base & mid at T38 & T15

### Collection:

- (4/0) Trenching & installing on circuit 6, from T54-T58

### Installation:

### O & M:

- Installing sheetrock on interior walls

### FUTURE ACTIVITIES:

- Next SWPPP inspection scheduled for October 16

### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balanc
Bases	79	10	69
Mids	79	10	69
Tops	79	12	67
Machine Heads	79	0	79
Down Tower Assemblies	79	28	51
Blade Sets	79	10	69
Hubs	79	7	72
Grounding XFR	7	0	7
PMT XFR	79	3	76
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

## General Construction Status



	Complete	Total	% complete
Roads subgraded	98,843	118,924	83.1%
Roads complete	98,843	118,924	83.1%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	73	79	92.4%
Crane pads complete	30	79	38.0%
Tower base sections erected	3	79	3.8%
Tower mid sections erected	2	79	2.5%
Tower top sections erected	0	79	0.0%
Machine Heads installed	0	79	0.0%
Rotors installed	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal.(ft)-4/0	383,712	517,688	74.1%
Underground trenching instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching instal.(ft)-12 MM	127,904	145,783	87.7%
Underground trenching instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**