



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Foggy/chance of rain**

High: **54°F** / Low: **44°F**

Winds: **ESE @ 8-14 mph**

Rain Chances: **20%**

Rain received this month: **1.0 inches**

Wednesday, October 17, 2007 COD December 31, 2007 76 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Near T13, be aware of possible swarming bees
- Watch for slippery surfaces due to rain
- Blattner will be holding First Aid Classes during the month of October
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

- Building crane pads at T21, T22, T48-T53

Erection:

- Setting base & mid at T33, T19 & T20, mid at T35
- Assembling rotor at T35
- Erecting top at T13
- Installing machine head at T13
- Flying rotor at T13

Collection:

Installation:

O & M:

- Taping sheetrock on interior walls
- Electrical work and plumbing

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balanc
Bases	79	17	62
Mids	79	16	63
Tops	79	16	63
Machine Heads	79	1	78
Down Tower Assemblies	79	32	47
Blade Sets	79	17	62
Hubs	79	10	69
Grounding XFR	7	7	0
PMT XFR	79	0	79
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	98,843	118,924	83.1%
Roads complete	98,843	118,924	83.1%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	30	79	38.0%
Tower base sections erected	10	79	12.7%
Tower mid sections erected	10	79	12.7%
Tower top sections erected	0	79	0.0%
Machine Heads installed	0	79	0.0%
Rotors flown	0	79	0.0%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE