



**FPL ENERGY**  
**OTTER TAIL POWER COMPANY**  
*Plan of the Day (POD)*  
 Weather Forecast: **Foggy/chance of rain**  
 High: **54°F** / Low: **44°F**  
 Winds: **ESE @ 8-14 mph**      Rain Chances: **20%**  
 Rain received this month: **1.0 inches**

**Wednesday, October 17, 2007    COD January 31, 2008    107 Days to COD**

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

**Safety/Environmental:**

- Near T13, be aware of possible swarming bees
- Watch for slippery surfaces due to rain
- Blattner will be holding First Aid Classes during the month of October
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

**Civil:**

- Placing fabric and graveling from T7-T5
- Building crane pads at T22-T24
- Installation of top rebar at T3, T14 & T15
- Forming base at T13 & T14
- Pouring base at T1, T2 & T3
- Forming pedestal at T6, T5 & T4
- Pouring pedestal at T8, T7 & T6
- Backfill at T19, T20, T21, & T18

**Collection:**

- (4/0) Trenching and installing on circuit 3, JB35-T21-T19

**Installation:**

**O & M:**

- Taping sheetrock on interior walls
- Electrical work and plumbing

**FUTURE ACTIVITIES:**

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balanc
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Down Tower Assemblies	27	0	27
Blades	27	0	27
Hubs	27	0	27
Grounding XFR	2	0	2
PMT XFR	27	0	27
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	317,540	0
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	9,450	0
Copper Clad Steel	21,000	20,724	276

**General Construction Status**



	Complete	Total	% complete
Roads Subgraded	41,776	36,396	114.8%
Roads Complete	11,342	36,396	31.2%
Foundations excavated	27	27	100.0%
Foundations poured	22	27	81.5%
Foundations backfilled	0	27	0.0%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Inst. (ft)-4/0	13,296	188,133	7.1%
Underground Trenching Inst. (ft)-1000	274,302	312,857	87.7%
Underground Trenching Inst. (ft)-24 SM	24,180	34,766	69.6%
Underground Trenching Inst. (ft)-12 SM	91,434	47,075	194.2%
Transformers Set/Terminated	0	27	0.0%
<i>(as of COB yesterday)</i>			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**