



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Partly Cloudy**

High: **56°F** / Low: **36°F**

Winds: **WSW @ 15 mph**

Rain Chances: **10%**

Rain received this month: **1.5 inches**

Saturday, October 20, 2007 COD December 31, 2007 73 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Near T13, be aware of possible swarming bees
- Watch for slippery surfaces due to rain
- Blattner will be holding First Aid Classes during the month of October
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

Erection:

- Setting base & mid at T32 & T18, mid at T33 & T20
- Assembling rotor at T33 & T32
- Erecting top at T14
- Installing machine head at T14
- Flying rotor at T14

Collection:

Installation:

O & M:

- Taping sheetrock on interior walls
- Working on waste system
- Electrical work and plumbing

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balanc
Bases	79	17	62
Mids	79	16	63
Tops	79	18	61
Machine Heads	79	2	77
Down Tower Assemblies	79	40	39
Blade Sets	79	17	62
Hubs	79	12	67
Grounding XFR	7	7	0
PMT XFR	79	0	79
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	98,843	118,924	83.1%
Roads complete	98,843	118,924	83.1%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	30	79	38.0%
Tower base sections erected	14	79	17.7%
Tower mid sections erected	12	79	15.2%
Tower top sections erected	1	79	1.3%
Machine Heads installed	1	79	1.3%
Rotors flown	1	79	1.3%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE