



FPL ENERGY
OTTER TAIL POWER COMPANY
Plan of the Day (POD)
 Weather Forecast: **Partly Cloudy**
 High: **56°F** / Low: **36°F**
 Winds: **WSW @ 15 mph** Rain Chances: **10%**
 Rain received this month: **1.5 inches**

Saturday, October 20, 2007 COD January 31, 2008 104 Days to COD

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

Safety/Environmental:

- Near T13, be aware of possible swarming bees
- Watch for slippery surfaces due to rain
- Blattner will be holding First Aid Classes during the month of October
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

- Placing fabric and graveling from T19-T24
- Backfill at T18, T17 & T16

Collection:

Installation:

O & M:

- Taping sheetrock on interior walls
- Working on waste system
- Electrical work and plumbing

FUTURE ACTIVITIES:

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balanc
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Down Tower Assemblies	27	0	27
Blades	27	0	27
Hubs	27	0	27
Grounding XFR	2	0	2
PMT XFR	27	0	27
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	317,540	0
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	9,450	0
Copper Clad Steel	21,000	20,724	276

General Construction Status

	Complete	Total	% complete
Roads Subgraded	41,776	36,396	114.8%
Roads Complete	11,342	36,396	31.2%
Foundations excavated	27	27	100.0%
Foundations poured	26	27	96.3%
Foundations backfilled	9	27	33.3%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Inst. (ft)-4/0	16,596	188,133	8.8%
Underground Trenching Inst. (ft)-1000	274,302	312,857	87.7%
Underground Trenching Inst. (ft)-24 SM	24,180	34,766	69.6%
Underground Trenching Inst. (ft)-12 SM	91,434	47,075	194.2%
Transformers Set/Terminated	0	27	0.0%
(as of COB yesterday)			



Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE