



## FPL ENERGY LANGDON WIND, LLC

### LANGDON, NORTH DAKOTA

#### Plan of the Day (POD)

Weather Forecast: **Partly Sunny**

High: **52°F** / Low: **36°F**

Winds: **WNW @ 17-26 mph**

Rain Chances: **20%**

Rain received this month: **1.5 inches**

**Tuesday, October 23, 2007 COD December 31, 2007 70 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- Near T13, be aware of possible swarming bees
- Watch for slippery surfaces due to rain
- Blattner will be holding First Aid Classes during the month of October
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

#### Civil:

- Building crane pads at T48-T53, T10-T12

#### Erection:

- Setting base and mid at T31, base at T18
- Assembling rotor at T31, T32, T22, T21 & T19
- Erecting top at T38 & T15
- Installing machine head at T38 & T15
- Flying rotor at T39, T38, T14 & T15

#### Collection:

#### Installation:

#### O & M:

- Pouring concrete for driveway and sidewalk
- Hanging ceiling
- Pulling electrical lines

#### FUTURE ACTIVITIES:

#### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balanc
Bases	79	23	56
Mids	79	21	58
Tops	79	23	56
Machine Heads	79	6	73
Down Tower Assemblies	79	40	39
Blade Sets	79	27	52
Hubs	79	26	53
Grounding XFR	7	7	0
PMT XFR	79	0	79
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

## General Construction Status



	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	30	79	38.0%
Tower base sections erected	17	79	21.5%
Tower mid sections erected	17	79	21.5%
Tower top sections erected	3	79	3.8%
Machine Heads installed	3	79	3.8%
Rotors flown	1	79	1.3%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**