



FPL ENERGY
OTTER TAIL POWER COMPANY
Plan of the Day (POD)
 Weather Forecast: **Partly Sunny**
 High: **52°F** / Low: **36°F**
 Winds: **WNW @ 17-26 mph** Rain Chances: **20%**
 Rain received this month: **1.5 inches**

Tuesday, October 23, 2007 COD January 31, 2008 101 Days to COD

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

- Safety/Environmental:**
- Near T13, be aware of possible swarming bees
 - Watch for slippery surfaces due to rain
 - Blattner will be holding First Aid Classes during the month of October
 - Be aware of pinch points
 - Lights on for safety
 - Watch for soft shoulders
 - Appropriate PPE is required at all times!
 - Maximum speed limit on site is 25 mph for all vehicles
 - Slow down to 5-10 mph when passing crews working near the road
- Civil:**
- Placing fabric and graveling from T8, T2-T3
 - Building crane pads at T9-T13
 - Forming pedestal at T14-T15
 - Pouring pedestal at T3, T14 & T15
 - Backfill at T6, T7 & T8
- Collection:**
- (4/0)Trenching and installing from JB35-JB36-T18
- Installation:**
- O & M:**
- Pouring concrete for driveway and sidewalk
 - Hanging ceiling
 - Pulling electrical lines
- FUTURE ACTIVITIES:**

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balanc
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Down Tower Assemblies	27	0	27
Blades	27	0	27
Hubs	27	0	27
Grounding XFR	2	0	2
PMT XFR	27	0	27
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	317,540	0
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	9,450	0
Copper Clad Steel	21,000	20,724	276

General Construction Status



	Complete	Total	% complete
Roads Subgraded	43,272	36,396	118.9%
Roads Complete	11,342	36,396	31.2%
Foundations excavated	27	27	100.0%
Foundations poured	26	27	96.3%
Foundations backfilled	17	27	63.0%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Inst. (ft)-4/0	16,596	188,133	8.8%
Underground Trenching Inst. (ft)-1000	274,302	312,857	87.7%
Underground Trenching Inst. (ft)-24 SM	24,180	34,766	69.6%
Underground Trenching Inst. (ft)-12 SM	91,434	47,075	194.2%
Transformers Set/Terminated	0	27	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE