



## FPL ENERGY LANGDON WIND, LLC

### LANGDON, NORTH DAKOTA

#### Plan of the Day (POD)

Weather Forecast: **Cloudy**

High: **48°F** / Low: **28°F**

Winds: **NNW @ 7-11 mph**

Rain Chances: **20%**

Rain received this month: **1.5 inches**

**Friday, October 26, 2007**

**COD December 31, 2007 67 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- Watch for slippery surfaces due to rain
- Blattner will be holding First Aid Classes during the month of October
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

#### Civil:

- Building crane pads at T48-T53, T1-T9

#### Erection:

- Setting mid at T30, T31 & T18
- Assembling rotor at T32, T30 & T18
- Erecting top at T37 & T16
- Installing machine head at T37 & T16
- Flying rotor at T38 & T16

#### Collection:

#### Installation:

#### O & M:

- Painting interior of building
- Wiring
- Installing HVAC

#### FUTURE ACTIVITIES:

#### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balanc
Bases	79	26	53
Mids	79	28	51
Tops	79	30	49
Machine Heads	79	6	73
Down Tower Assemblies	79	52	27
Blade Sets	79	28	51
Hubs	79	26	53
Grounding XFR	7	7	0
PMT XFR	79	0	79
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

## General Construction Status



	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	38	79	48.1%
Tower base sections erected	19	79	24.1%
Tower mid sections erected	19	79	24.1%
Tower top sections erected	5	79	6.3%
Machine Heads installed	4	79	5.1%
Rotors flown	4	79	5.1%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**