



## FPL ENERGY LANGDON WIND, LLC

### LANGDON, NORTH DAKOTA

#### Plan of the Day (POD)

Weather Forecast: **Partly Cloudy**

High: **62°F** / Low: **31°F**

Winds: **W @ 7-16 mph**

Rain Chances: **40%**

Rain received this month: **1.5 inches**

**Tuesday, October 30, 2007 COD December 31, 2007 63 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- SWPPP inspection today
- Blattner will be holding First Aid training the 1<sup>st</sup> or 2<sup>nd</sup> weekend in November
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

#### Civil:

- Building crane pads at T59-T69

#### Erection:

- Setting base and mid at T51, T24 & T41
- Assembling rotor at T51, T24 & T41
- Erecting top at T35, T34 & T20
- Installing machine head at T35, T34 & T20
- Flying rotor at T35, T34, T19 & T20

#### Collection:

#### Installation:

#### O & M:

- Installing tile and carpet
- Wiring
- Installing HVAC

#### FUTURE ACTIVITIES:

- November Monthly Management meeting at Langdon Wind Site, Monday, November 5, 10:00 a.m.-12:00p.m.

#### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	29	50
Mids	79	34	45
Tops	79	35	44
Machine Heads	79	23	56
Down Tower Assemblies	79	52	27
Blade Sets	79	37	42
Hubs	79	34	45
Grounding XFR	7	7	0
PMT XFR	79	6	73
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

## General Construction Status

	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	56	79	70.9%
Tower base sections erected	25	79	31.6%
Tower mid sections erected	25	79	31.6%
Tower top sections erected	11	79	13.9%
Machine Heads installed	11	79	13.9%
Rotors flown	10	79	12.7%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**