



**FPL ENERGY**  
**OTTER TAIL POWER COMPANY**  
*Plan of the Day (POD)*  
 Weather Forecast: **Partly Cloudy**  
 High: **62°F** / Low: **31°F**  
 Winds: **W @ 7-16 mph**      Rain Chances: **40%**  
 Rain received this month: **1.5 inches**

**Tuesday, October 30, 2007**

**COD January 31, 2008    94 Days to COD**

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

**Safety/Environmental:**

- SWPPP inspection today
- Blattner will be holding First Aid training the 1<sup>st</sup> or 2<sup>nd</sup> weekend in November
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

**Civil:**

- Placing fabric and graveling on Cty RD 81, T60-T63
- Building crane pads at T16-T27, T2, T3
- Backfill at T14, T15

**Collection:**

**Installation:**

**O & M:**

- Installing tile and carpet
- Wiring
- Installing HVAC

**FUTURE ACTIVITIES:**

- November Monthly Management meeting at Langdon Wind Site, Monday, November 5, 10:00 a.m.-12:00p.m.

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balance
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Down Tower Assemblies	27	0	27
Blades	27	0	27
Hubs	27	0	27
Grounding XFR	2	0	2
PMT XFR	27	0	27
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	317,540	0
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	9,450	0
Copper Clad Steel	21,000	20,724	276

**General Construction Status**



	Complete	Total	% complete
Roads Subgraded	43,272	36,396	118.9%
Roads Complete	31,342	36,396	86.1%
Foundations excavated	27	27	100.0%
Foundations poured	27	27	100.0%
Foundations backfilled	25	27	92.6%
Crane Pads completed	5	27	18.5%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Inst. (ft)-4/0	32,898	188,133	17.5%
Underground Trenching Inst. (ft)-1000	287,502	312,857	91.9%
Underground Trenching Inst. (ft)-24 SM	24,180	34,766	69.6%
Underground Trenching Inst. (ft)-12 SM	95,834	47,075	203.6%
Transformers Set/Terminated	0	27	0.0%
<i>(as of COB yesterday)</i>			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**