



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Mostly Cloudy**

High: **34°F** / Low: **26°F**

Winds: **SSW @ 9-11 mph**

Precipitation Chances: **40%** Precipitation received this month: **.5"**

Thursday, November 8, 2007 COD December 31, 2007 54 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Blattner will be holding First Aid/CPR training November 10th
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

Erection:

- Setting base and mid at T9, mid at T46
- Walking base/mid crane to T57
- Assembling rotor at T9, T46
- Erecting top at T27, T26, T25, T40, T41
- Walking 1400 crane to T48
- Erecting machine head at T27, T26, T25, T40, T41
- Flying rotor at T27, T26, T25, T40, T41

Collection:

Installation:

O & M:

- Final touches to building

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	45	34
Mids	79	44	35
Tops	79	48	31
Machine Heads	79	38	41
Down Tower Assemblies	79	60	19
Blade Sets	79	52	27
Hubs	79	47	32
Grounding XFR	7	7	0
PMT XFR	79	31	48
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	44	79	55.7%
Tower mid sections erected	43	79	54.4%
Tower top sections erected	21	79	26.6%
Machine Heads installed	20	79	25.3%
Rotors flown	20	79	25.3%
Mechanically completed	9	79	11.4%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	2	79	2.5%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE