



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **AM Clouds**

High: **48°F** / Low: **32°F**

Winds: **S @ 20-30 mph**

Precipitation Chances: **20%** Precipitation received this month: **.5"**

Saturday, November 10, 2007 COD December 31, 2007 52 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Blattner will be holding First Aid/CPR training November 10th
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

Erection:

- Setting base and mid at T8 & base @ T7
- Assembling rotor at T52, T59, T8
- Erecting top at T48
- Erecting machine head at T48
- Flying rotor at T48

Collection:

Installation:

O & M:

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	49	30
Mids	79	47	32
Tops	79	52	27
Machine Heads	79	42	37
Down Tower Assemblies	79	72	7
Blade Sets	79	53	26
Hubs	79	51	28
Grounding XFR	7	7	0
PMT XFR	79	45	34
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	47	79	59.5%
Tower mid sections erected	46	79	58.2%
Tower top sections erected	28	79	35.4%
Machine Heads installed	28	79	35.4%
Rotors flown	28	79	35.4%
Mechanically completed	12	79	15.2%
Pre-commissioned	4	79	5.1%
Final commissioned	0	79	0.0%
Underground trenching instal. (ft)-4/0	443,391	517,688	85.6%
Underground trenching instal. (ft)-1000	312,498	275,105	113.6%
Underground trenching instal. (ft)-12 MM	147,797	145,783	101.4%
Underground trenching instal. (ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	2	79	2.5%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE