



FPL ENERGY LANGDON WIND, LLC
LANGDON, NORTH DAKOTA
Plan of the Day (POD)
 Weather Forecast: **Mostly Cloudy**
 High: **42°F** / Low: **24°F** Winds: **E @ 9-11 mph**
 Precipitation Chances: **0%** Precipitation received this month: **.5"**

Friday, November 16, 2007 COD December 31, 2007 46 Days to COD

FPL Energy D.H. Blattner GEWE

Safety/Environmental:

- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

Erection:

- Setting base and mid at T61, T4, T3, T47
- Walking base/mid crane to T43
- Assembling rotor at T61, T59, T4, T3
- Erecting top at T11, T10, T43
- Erecting machine head at T11, T10, T43
- Flying rotor at T11, T10, T42, T43
- NIGHT SHIFT: Erecting top & machine head at T12 & Flying rotor at T12

Collection:

Installation:

O & M:

FUTURE ACTIVITIES:

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balance
Bases	79	59	20
Mids	79	60	19
Tops	79	60	19
Machine Heads	79	57	22
Down Tower Assemblies	79	72	7
Blade Sets	79	61	18
Hubs	79	57	22
Grounding XFR	7	7	0
PMT XFR	79	53	26
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	54	79	68.4%
Tower mid sections erected	53	79	67.1%
Tower top sections erected	34	79	43.0%
Machine Heads installed	34	79	43.0%
Rotors flown	33	79	41.8%
Mechanically completed	17	79	21.5%
Pre-commissioned	8	79	10.1%
Final commissioned	0	79	0.0%
Underground trenching cable instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching cable instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching cable instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching cable instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	14	79	17.7%
<i>(as of COB yesterday)</i>			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE