



## FPL ENERGY LANGDON WIND, LLC

### LANGDON, NORTH DAKOTA

#### Plan of the Day (POD)

Weather Forecast: **Partly Sunny**

High: **34°F** / Low: **25°F**

Winds: **E @ 9-11 mph**

Precipitation Chances: **0%** Precipitation received this month: **.5"**

**Saturday, November 17, 2007 COD December 31, 2007 45 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

#### Civil:

##### Erection:

- Setting base and mid at T62, mid at T2, T1, T47
- Walking base/mid crane to T55
- Assembling rotor at T60, T59, T2, T1, T56
- Erecting top at T9, T12, T44, T45
- Erecting machine head at T9, T12, T44, T45
- Walking 1400 crane to T53
- Flying rotor at T9, T12, T42, T43

#### Collection:

#### Installation:

#### O & M:

#### FUTURE ACTIVITIES:

#### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	59	20
Mids	79	64	15
Tops	79	65	14
Machine Heads	79	58	21
Down Tower Assemblies	79	79	0
Blade Sets	79	61	18
Hubs	79	60	19
Grounding XFR	7	7	0
PMT XFR	79	54	25
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

## General Construction Status



	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	57	79	72.2%
Tower mid sections erected	55	79	69.6%
Tower top sections erected	37	79	46.8%
Machine Heads installed	37	79	46.8%
Rotors flown	37	79	46.8%
Mechanically completed	20	79	25.3%
Pre-commissioned	9	79	11.4%
Final commissioned	0	79	0.0%
Underground trenching cable instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching cable instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching cable instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching cable instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	15	79	19.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**