



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**

High: **40°F** / Low: **28°F**

Winds: **NW @ 8-16 mph**

Precipitation Chances: **20%** Precipitation received this month: **.5"**

Monday, November 19, 2007 COD December 31, 2007 42 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

Erection:

- Setting base and mid at T62, 62, 3, 54
- Assembling rotor at T62, T63, T3, T2, T55, T54
- Erecting top/machine head at T12, T47
- Flying rotor at T12, T45, T47

Collection:

Installation:

O & M:

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	62	17
Mids	79	65	14
Tops	79	67	12
Machine Heads	79	61	18
Down Tower Assemblies	79	79	0
Blade Sets	79	68	11
Hubs	79	61	18
Grounding XFR	7	7	0
PMT XFR	79	54	25
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status

	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	59	79	74.7%
Tower mid sections erected	58	79	73.4%
Tower top sections erected	41	79	51.9%
Machine Heads installed	41	79	51.9%
Rotors flown	40	79	50.6%
Mechanically completed	20	79	25.3%
Pre-commissioned	11	79	13.9%
Final commissioned	0	79	0.0%
Underground trenching cable instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching cable instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching cable instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching cable instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	15	79	19.0%
(as of COB yesterday)			



Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE