



## FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

*Plan of the Day (POD)*

Weather Forecast: **Mostly Cloudy**

High: **23°F** / Low: **10°F**

Winds: **W @ 8-12 mph**

Precipitation Chances: **20%** Precipitation received this month: **.5"**

**Friday, November 23, 2007** COD **December 31, 2007** **38** Days to COD

FPL Energy

D.H. Blattner

GEWE

### Safety/Environmental:

- Be aware of pinch points
- Watch for slippery conditions
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

### Civil:

### Erection:

- Setting base and mid at T66, mid @ T73
- Assembling rotor at T66
- Erecting top at T59
- Erecting machine head at T55 & T56
- Flying rotor at T59, T1, T55 & T56

### Collection:

### Installation:

### FUTURE ACTIVITIES:

### RECEIVING (As of COB Yesterday)

|                       | Total   | Rec'd   | Balance |
|-----------------------|---------|---------|---------|
| Bases                 | 79      | 71      | 8       |
| Mids                  | 79      | 74      | 5       |
| Tops                  | 79      | 74      | 5       |
| Machine Heads         | 79      | 68      | 11      |
| Down Tower Assemblies | 79      | 79      | 0       |
| Blade Sets            | 79      | 76      | 3       |
| Hubs                  | 79      | 67      | 12      |
| Grounding XFR         | 7       | 7       | 0       |
| PMT XFR               | 79      | 56      | 23      |
| 4/0 Cable             | 504,000 | 510,034 | 0       |
| 1000 KCM              | 333,000 | 339,914 | 0       |
| 12 SM Fiber           | 152,000 | 143,975 | 8,025   |
| 12 MM Fiber           | 144,000 | 152,087 | 0       |
| DLO Substitute        | 27,500  | 28,220  | 0       |
| Copper Clad Steel     | 54,000  | 30,666  | 23,334  |

## General Construction Status



|   | Complete | Total   | % complete |
|---|----------|---------|------------|
| Roads subgraded                               | 101,073  | 118,924 | 85.0%      |
| Roads complete                                | 101,073  | 118,924 | 85.0%      |
| Foundations excavated                         | 79       | 79      | 100.0%     |
| Foundations poured                            | 79       | 79      | 100.0%     |
| Foundations backfilled                        | 79       | 79      | 100.0%     |
| Crane pads complete                           | 79       | 79      | 100.0%     |
| Tower base sections erected                   | 68       | 79      | 86.1%      |
| Tower mid sections erected                    | 67       | 79      | 84.8%      |
| Tower top sections erected                    | 55       | 79      | 69.6%      |
| Machine Heads installed                       | 53       | 79      | 67.1%      |
| Rotors flown                                  | 52       | 79      | 65.8%      |
| Mechanically completed                        | 34       | 79      | 43.0%      |
| Pre-commissioned                              | 19       | 79      | 24.1%      |
| Final commissioned                            | 0        | 79      | 0.0%       |
| Underground trenching cable instal.(ft)-4/0   | 443,391  | 517,688 | 85.6%      |
| Underground trenching cable instal.(ft)-1000  | 312,498  | 275,105 | 113.6%     |
| Underground trenching cable instal.(ft)-12 MM | 147,797  | 145,783 | 101.4%     |
| Underground trenching cable instal.(ft)-12 SM | 104,166  | 142,390 | 73.2%      |
| Transformers set/terminated                   | 36       | 79      | 45.6%      |
| (as of COB yesterday)                         |          |         |            |

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**