



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Mostly Cloudy**

High: **35°F** / Low: **20°F**

Winds: **W @ 15-20 mph**

Precipitation Chances: **20%** Precipitation received this month: **.5"**

Saturday, November 24, 2007 COD December 31, 2007 37 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Be aware of pinch points
- Watch for slippery conditions
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

Erection:

- Setting base and mid at T67
- Erecting top at T60, T3, T57
- Erecting machine head at T60, T3, T57
- Flying rotor at T60, T3, T57

Collection:

Installation:

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	71	8
Mids	79	74	5
Tops	79	75	4
Machine Heads	79	69	10
Down Tower Assemblies	79	79	0
Blade Sets	79	76	3
Hubs	79	67	12
Grounding XFR	7	7	0
PMT XFR	79	56	23
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	70	79	88.6%
Tower mid sections erected	69	79	87.3%
Tower top sections erected	56	79	70.9%
Machine Heads installed	56	79	70.9%
Rotors flown	56	79	70.9%
Mechanically completed	35	79	44.3%
Pre-commissioned	22	79	27.8%
Final commissioned	0	79	0.0%
Underground trenching cable instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching cable instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching cable instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching cable instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	36	79	45.6%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE