



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Mostly Cloudy w/flurries**

High: **24°F** / Low: **4°F**

Winds: **NW @ 10-15 mph**

Precipitation Chances: **60%** Precipitation received this month: **.5"**

Monday, November 26, 2007 COD December 31, 2007 35 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- Be aware of pinch points
- Watch for slippery conditions
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

Erection:

- Setting base and mid at T68, mid at T72, T71
- Assembling rotor at T66, T73, T72 & T71
- Erecting top at T61, T62, T57
- Erecting machine head at T61, T62, T57
- Flying rotor at T60, T61, T62, T57

Collection:

Installation:

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	75	4
Mids	79	74	5
Tops	79	77	2
Machine Heads	79	71	8
Down Tower Assemblies	79	79	0
Blade Sets	79	76	3
Hubs	79	67	12
Grounding XFR	7	7	0
PMT XFR	79	56	23
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status

	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	72	79	91.1%
Tower mid sections erected	69	79	87.3%
Tower top sections erected	59	79	74.7%
Machine Heads installed	59	79	74.7%
Rotors flown	58	79	73.4%
Mechanically completed	35	79	44.3%
Pre-commissioned	26	79	32.9%
Final commissioned	0	79	0.0%
Underground trenching cable instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching cable instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching cable instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching cable instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	36	79	45.6%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE