



**FPL ENERGY**

**OTTER TAIL POWER COMPANY**

*Plan of the Day (POD)*

Weather Forecast: **Cloudy w/snow**

High: **6°F** / Low: **0°F** / Wind Chill: **-5°F**

Winds: **NW @ 8-15 mph**      Precipitation Chances: **40%**

Snow received this month: **3"**

**Wednesday, Nov. 28, 2007**

**COD January 31, 2008    64 Days to COD**

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

**Safety/Environmental:**

- **Energization.** Please follow lock out/tag out.
- Watch for slippery conditions
- Lights on for safety
- Follow site safety signs and obey site barricades
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

**Civil:**

**Collection:**

**Installation:**

**FUTURE ACTIVITIES:**

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balance
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Down Tower Assemblies	27	16	11
Blade Sets	27	7	20
Hubs	27	0	27
Grounding XFR	2	0	2
PMT XFR	27	2	25
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	320,690	0
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	9,450	0
Copper Clad Steel	21,000	20,724	276

**General Construction Status**



Roads Subgraded	43,272	36,396	118.9%
Roads Complete	43,272	36,396	118.9%
Foundations excavated	27	27	100.0%
Foundations poured	27	27	100.0%
Foundations backfilled	27	27	100.0%
Crane Pads completed	27	27	100.0%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Inst. (ft)-4/0	188,133	188,133	100.0%
Underground Trenching Inst. (ft)-1000	312,857	312,857	100.0%
Underground Trenching Inst. (ft)-24 SM	34,766	34,766	100.0%
Underground Trenching Inst. (ft)-12 SM	47,075	47,075	100.0%
Transformers Set/Terminated	0	27	0.0%
<i>(as of COB yesterday)</i>			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**