



## FPL ENERGY LANGDON WIND, LLC

### LANGDON, NORTH DAKOTA

#### Plan of the Day (POD)

Weather Forecast: **Partly sunny**

High: **8°F** / Low: **-7°F** / Wind Chill **-26°** Winds: **WNW @ 13-15 mph**

Precipitation Chances: **10%** Precipitation received this month: **3"**

**Thursday, November 29, 2007 COD December 31, 2007 32 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- **Energization.** Please follow lock out/tag out.
- Watch for slippery conditions
- Lights on for safety
- Follow site safety signs and obey site barricades
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

#### Civil:

#### Erection:

- Setting mid at T70, T69, T79, T78
- Assembling rotor at T66, T67, T71, T72 & T73
- Erecting top at T63 & T72
- Erecting machine head at T63 & T72
- Flying rotor at T62, T73 & T63

#### Collection:

#### Installation:

#### FUTURE ACTIVITIES:

#### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	78	1
Mids	79	79	0
Tops	79	78	1
Machine Heads	79	73	6
Down Tower Assemblies	79	79	0
Blade Sets	79	79	0
Hubs	79	71	8
Grounding XFR	7	7	0
PMT XFR	79	61	18
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

## General Construction Status



	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	74	79	93.7%
Tower mid sections erected	72	79	91.1%
Tower top sections erected	65	79	82.3%
Machine Heads installed	65	79	82.3%
Rotors flown	63	79	79.7%
Mechanically completed	42	79	53.2%
Pre-commissioned	31	79	39.2%
Final commissioned	0	79	0.0%
Underground trenching cable instal.(ft)-4/0	517,688	517,688	100.0%
Underground trenching cable instal.(ft)-1000	275,105	275,105	100.0%
Underground trenching cable instal.(ft)-12 MM	145,783	145,783	100.0%
Underground trenching cable instal.(ft)-12 SM	142,390	142,390	100.0%
Transformers set/terminated	44	79	55.7%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**