



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Snow**

High: **14°F** / Low: **4°F** / Wind Chill **-8°** Winds: **ESE @ 10-15 mph**

Precipitation Chances: **70%** Snowfall this month: **1"-2" expected today**

Saturday, December 1, 2007 COD December 31, 2007 30 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- **Energize F8-A, consisting of turbines 27-33**
- **Energization.** Please follow lock out/tag out.
- Watch for slippery conditions
- Lights on for safety
- Follow site safety signs and obey site barricades
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

Erection:

- Setting base and mid at T78
- Assembling rotor at T66, T67, T68, T69, T72, T71, T79 & T78
- Erecting machine head at T71 & T72
- Flying rotor at T71 & T72

Collection:

Installation:

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	79	0
Mids	79	79	0
Tops	79	78	1
Machine Heads	79	74	5
Down Tower Assemblies	79	79	0
Blade Sets	79	79	0
Hubs	79	79	0
Grounding XFR	7	7	0
PMT XFR	79	65	14
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status



	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	76	79	96.2%
Tower mid sections erected	75	79	94.9%
Tower top sections erected	67	79	84.8%
Machine Heads installed	66	79	83.5%
Rotors flown	66	79	83.5%
Mechanically completed	47	79	59.5%
Pre-commissioned	34	79	43.0%
Final commissioned	3	79	3.8%
Underground trenching cable instal.(ft)-4/0	517,688	517,688	100.0%
Underground trenching cable instal.(ft)-1000	275,105	275,105	100.0%
Underground trenching cable instal.(ft)-12 MM	145,783	145,783	100.0%
Underground trenching cable instal.(ft)-12 SM	142,390	142,390	100.0%
Transformers set/terminated	50	79	63.3%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE