



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Mostly Sunny**

High: **5°F** / Low: **-8°F** / Actual Temp. **-13°F** / Wind Chill **-23°**

Winds: **NW @ 7-9 mph**

Precipitation Chances: **0%** Snowfall this month: **6"**

Wednesday, Dec. 5, 2007 **COD December 31, 2007** **26 Days to COD**

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- **Energization.** Please follow lock out/tag out.
- Watch for signs of frost bite
- Snowy conditions – drive slow & stay on path
- Lights on for safety & brake lights functional
- Use extreme caution when driving in snowy/icy conditions
- Watch for drifting snow
- Appropriate PPE is required at all times!

Civil:

Erection:

- Assembling rotor at T76, T77, T79
- Erecting top at T68 & T79
- Installing machine head at T68 & T79
- Flying rotor at T67, T68 & T79

Collection:

Installation:

FUTURE ACTIVITIES:

- December Monthly Management meeting at Langdon Wind Site, Thursday, December 6, 10:00 a.m.-12:00 p.m.

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	79	0
Mids	79	79	0
Tops	79	78	1
Machine Heads	79	78	1
Down Tower Assemblies	79	79	0
Blade Sets	79	79	0
Hubs	79	79	0
Grounding XFR	7	7	0
PMT XFR	79	75	4
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status

	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	77	79	97.5%
Tower mid sections erected	77	79	97.5%
Tower top sections erected	72	79	91.1%
Machine Heads installed	72	79	91.1%
Rotors flown	71	79	89.9%
Mechanically completed	50	79	63.3%
Pre-commissioned	34	79	43.0%
Final commissioned	12	79	15.2%
Underground trenching cable instal.(ft)-4/0	517,688	517,688	100.0%
Underground trenching cable instal.(ft)-1000	275,105	275,105	100.0%
Underground trenching cable instal.(ft)-12 MM	145,783	145,783	100.0%
Underground trenching cable instal.(ft)-12 SM	142,390	142,390	100.0%
Transformers set/terminated	55	79	69.6%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE