



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Partly Cloudy**

High: **12°F** / Low: **-2°F** / Actual Temp. **10°F** / Wind Chill **-4°F**

Winds: **WNW @ 13-15**

Precipitation Chances: **0%** Snowfall this month: **7"**

Tuesday, December 11, 2007 COD December 31, 2007 20 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- **Energization.** Please follow lock out/tag out.
- Watch for signs of frost bite and hypothermia
- Snowy conditions – drive slow & stay on path
- Lights on for safety & brake lights functional
- Use extreme caution when driving in snowy/icy conditions
- Watch for drifting snow
- Appropriate PPE is required at all times!

Civil:

Erection:

- Installing machine head at T70
- Flying rotor at T70

Collection:

Installation:

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

| | Total | Rec'd | Balance |
|-----------------------|---------|---------|---------|
| Bases | 79 | 79 | 0 |
| Mids | 79 | 79 | 0 |
| Tops | 79 | 79 | 0 |
| Machine Heads | 79 | 79 | 0 |
| Down Tower Assemblies | 79 | 79 | 0 |
| Blade Sets | 79 | 79 | 0 |
| Hubs | 79 | 79 | 0 |
| Grounding XFR | 7 | 7 | 0 |
| PMT XFR | 79 | 79 | 0 |
| 4/0 Cable | 504,000 | 510,034 | 0 |
| 1000 KCM | 333,000 | 339,914 | 0 |
| 12 SM Fiber | 152,000 | 143,975 | 8,025 |
| 12 MM Fiber | 144,000 | 152,087 | 0 |
| DLO Substitute | 27,500 | 28,220 | 0 |
| Copper Clad Steel | 54,000 | 30,666 | 23,334 |

General Construction Status



| | Complete | Total | % complete |
|---|----------|---------|------------|
| Roads subgraded | 101,073 | 118,924 | 85.0% |
| Roads complete | 101,073 | 118,924 | 85.0% |
| Foundations excavated | 79 | 79 | 100.0% |
| Foundations poured | 79 | 79 | 100.0% |
| Foundations backfilled | 79 | 79 | 100.0% |
| Crane pads complete | 79 | 79 | 100.0% |
| Tower base sections erected | 79 | 79 | 100.0% |
| Tower mid sections erected | 79 | 79 | 100.0% |
| Tower top sections erected | 79 | 79 | 100.0% |
| Machine Heads installed | 78 | 79 | 98.7% |
| Rotors flown | 78 | 79 | 98.7% |
| Mechanically completed | 60 | 79 | 75.9% |
| Pre-commissioned | 34 | 79 | 43.0% |
| Final commissioned | 18 | 79 | 22.8% |
| Underground trenching cable instal.(ft)-4/0 | 517,688 | 517,688 | 100.0% |
| Underground trenching cable instal.(ft)-1000 | 275,105 | 275,105 | 100.0% |
| Underground trenching cable instal.(ft)-12 MM | 145,783 | 145,783 | 100.0% |
| Underground trenching cable instal.(ft)-12 SM | 142,390 | 142,390 | 100.0% |
| Transformers set/terminated | 68 | 79 | 86.1% |
| (as of COB yesterday) | | | |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE