



## FPL ENERGY LANGDON WIND, LLC

### LANGDON, NORTH DAKOTA

#### Plan of the Day (POD)

Weather Forecast: **Partly Cloudy**

High: **20°F** / Low: **6°F** / Actual Temp. **17°F** / Wind Chill: **6°F**

Winds: **WSW@ 6 MPH**

Precipitation Chances: **0%**      Snowfall this month: **7"**

**Monday, Dec. 17, 2007**

**COD December 31, 2007 14 Days to COD**

FPL Energy

D.H. Blattner

GEWE

#### Safety/Environmental:

- **Energize- F6**
- **Energization.** Please follow lock out/tag out.
- Watch for signs of frost bite and hypothermia
- Snowy conditions – drive slow & stay on path
- Lights on for safety & brake lights functional
- Use extreme caution when driving in snowy/icy conditions
- Watch for drifting snow
- Appropriate PPE is required at all times!

#### Civil:

#### Erection:

- Final walk down at T69

#### Collection:

#### Installation:

#### FUTURE ACTIVITIES:

#### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	79	0
Mids	79	79	0
Tops	79	79	0
Machine Heads	79	79	0
Down Tower Assemblies	79	79	0
Blade Sets	79	79	0
Hubs	79	79	0
Grounding XFR	7	7	0
PMT XFR	79	79	0
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

## General Construction Status



	Complete	Total	% complete
Roads subgraded	101,073	118,924	100.0%
Roads complete	101,073	118,924	100.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	79	79	100.0%
Tower mid sections erected	79	79	100.0%
Tower top sections erected	79	79	100.0%
Machine Heads installed	79	79	100.0%
Rotors flown	79	79	100.0%
Mechanically completed	69	79	87.3%
Pre-commissioned	34	79	43.0%
Final commissioned	44	79	55.7%
Underground trenching cable instal.(ft)-4/0	517,688	517,688	100.0%
Underground trenching cable instal.(ft)-1000	275,105	275,105	100.0%
Underground trenching cable instal.(ft)-12 MM	145,783	145,783	100.0%
Underground trenching cable instal.(ft)-12 SM	142,390	142,390	100.0%
Transformers set/terminated	79	79	100.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**