



FPL ENERGY
OTTER TAIL POWER COMPANY
Plan of the Day (POD)
 Weather Forecast: **Partly Cloudy**
 High: **32°F** / Low: **14°F** / Actual Temp. **10°F** /Wind Chill: **-1°F**
 Winds: **S @ 8 MPH** Precipitation Chances: **0%**
 Snow received this month: **7"**

Thursday, December 20, 2007 COD January 31, 2008 42 Days to COD

| | | | |
|------------|--------------------------|---------------|------|
| FPL Energy | Otter Tail Power Company | D.H. Blattner | GEWE |
|------------|--------------------------|---------------|------|

Safety/Environmental:

- **Energization.** Please follow lock out/tag out.
- Watch for signs of frost bite and hypothermia
- Snowy conditions – drive slow & stay on path
- Lights on for safety & brake lights functional
- Use extreme caution when driving in snowy/icy conditions
- Watch for drifting snow
- Appropriate PPE is required at all times!

Civil:

- **Erection:**
 - Setting base at T8 mid at T18
 - Assembling rotor at T8 & T18
 - Erecting top/necelle at T18
 - Flying rotor at T18

Collection:

Installation:

FUTURE ACTIVITIES:

| <i>RECEIVING (As of COB Yesterday)</i> | | | |
|--|---------|---------|---------|
| | Total | Rec'd | Balance |
| Bases | 27 | 22 | 5 |
| Mids | 27 | 18 | 9 |
| Tops | 27 | 22 | 5 |
| Machine Heads | 27 | 27 | 0 |
| Down Tower Assemblies | 27 | 27 | 0 |
| Blade Sets | 27 | 24 | 3 |
| Hubs | 27 | 27 | 0 |
| Grounding XFR | 2 | 2 | 0 |
| PMT XFR | 27 | 27 | 0 |
| 4/0 Cable | 189,000 | 192,882 | 0 |
| 1000 KCM | 315,000 | 320,690 | 0 |
| 12 SM Fiber | 48,000 | 48,000 | 0 |
| 12 MM Fiber | 61,000 | 61,000 | 0 |
| 24 SM Fiber | 36,000 | 36,000 | 0 |
| DLO Substitute | 9,000 | 9,450 | 0 |
| Copper Clad Steel | 21,000 | 20,724 | 276 |

General Construction Status



| | Complete | Total | % complete |
|--|----------|---------|------------|
| Roads Subgraded | 43,272 | 36,396 | 118.9% |
| Roads Complete | 43,272 | 36,396 | 118.9% |
| Foundations excavated | 27 | 27 | 100.0% |
| Foundations poured | 27 | 27 | 100.0% |
| Foundations backfilled | 27 | 27 | 100.0% |
| Crane Pads completed | 27 | 27 | 100.0% |
| Tower Base sections erected | 21 | 27 | 77.8% |
| Tower Mid sections erected | 16 | 27 | 59.3% |
| Tower top sections erected | 16 | 27 | 59.3% |
| Machine Heads Installed | 16 | 27 | 59.3% |
| Rotors installed | 16 | 27 | 59.3% |
| Mechanically completed | 4 | 27 | 14.8% |
| Pre-Commissioned | 0 | 27 | 0.0% |
| Final Commissioned | 0 | 27 | 0.0% |
| Underground Trenching Inst. (ft)-4/0 | 188,133 | 188,133 | 100.0% |
| Underground Trenching Inst. (ft)-1000 | 312,857 | 312,857 | 100.0% |
| Underground Trenching Inst. (ft)-24 SM | 34,766 | 34,766 | 100.0% |
| Underground Trenching Inst. (ft)-12 SM | 47,075 | 47,075 | 100.0% |
| Transformers Set/Terminated | 0 | 27 | 0.0% |
| (as of COB yesterday) | | | |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE