



FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Cloudy**

High: **12°F** / Low: **3°F** /Actual Temp. **10°F** /Wind Chill: **1°F**

Winds: **SSE @ 5-10 MPH**

Precipitation Chances: **10%** Snowfall this month: **7"**

Thursday, Dec. 27, 2007

COD December 31, 2007 4 Days to COD

FPL Energy

D.H. Blattner

GEWE

Safety/Environmental:

- **Energization.** Please follow lock out/tag out.
- Watch for signs of frost bite and hypothermia
- Snowy conditions – drive slow & stay on path
- Lights on for safety & brake lights functional
- Use extreme caution when driving in snowy/icy conditions
- Watch for drifting snow
- Appropriate PPE is required at all times!

Civil:

Erection:

Collection:

Installation:

FUTURE ACTIVITIES:

****Continuing to Commission WTG's****

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	79	0
Mids	79	79	0
Tops	79	79	0
Machine Heads	79	79	0
Down Tower Assemblies	79	79	0
Blade Sets	79	79	0
Hubs	79	79	0
Grounding XFR	7	7	0
PMT XFR	79	79	0
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status

	Complete	Total	% complete
Roads subgraded	101,073	118,924	100.0%
Roads complete	101,073	118,924	100.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	79	79	100.0%
Tower mid sections erected	79	79	100.0%
Tower top sections erected	79	79	100.0%
Machine Heads installed	79	79	100.0%
Rotors flown	79	79	100.0%
Mechanically completed	79	79	100.0%
Final commissioned	70	79	88.6%
Underground trenching cable instal.(ft)-4/0	517,688	517,688	100.0%
Underground trenching cable instal.(ft)-1000	275,105	275,105	100.0%
Underground trenching cable instal.(ft)-12 MM	145,783	145,783	100.0%
Underground trenching cable instal.(ft)-12 SM	142,390	142,390	100.0%
Transformers set/terminated	79	79	100.0%
(as of COB yesterday)			



Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE