



FPL ENERGY
OTTER TAIL POWER COMPANY
Plan of the Day (POD)
 Weather Forecast: **Cloudy**
 High: **13°F** / Low: **2°F** / Actual Temp. **9°F** /Wind Chill: **-3°F**
 Winds: **SSE @ 5-10 MPH** Precipitation Chances: **30%**
 Snow received this month: **7"**

Friday, December 28, 2007 COD January 31, 2008 34 Days to COD

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE
------------	--------------------------	---------------	------

Safety/Environmental:

- **Energize circuit 2.**
- **Energization.** Please follow lock out/tag out
- Watch for signs of frost bite and hypothermia
- Snowy conditions – drive slow & stay on path
- Lights on for safety & brake lights functional
- Use extreme caution when driving in snowy/icy conditions
- Watch for drifting snow
- Appropriate PPE is required at all times!

Civil:

Erection:

- Base @ 6 & 5
- Mid @ 7 & 8
- Top @ 8 & 17
- Nacelle @ 8, 17, & 27
- Fly Rotor @ 8, 17, & 27

Collection:

Installation:

FUTURE ACTIVITIES:

<i>RECEIVING (As of COB Yesterday)</i>			
	Total	Rec'd	Balance
Bases	27	25	2
Mids	27	23	4
Tops	27	26	1
Machine Heads	27	27	0
Down Tower Assemblies	27	27	0
Blade Sets	27	27	0
Hubs	27	27	0
Grounding XFR	2	2	0
PMT XFR	27	27	0
4/0 Cable	189,000	192,882	0
1000 KCM	315,000	320,690	0
12 SM Fiber	48,000	48,000	0
12 MM Fiber	61,000	61,000	0
24 SM Fiber	36,000	36,000	0
DLO Substitute	9,000	9,450	0
Copper Clad Steel	21,000	20,724	0

General Construction Status



	Complete	Total	% complete
Roads Subgraded	43,272	36,396	118.9%
Roads Complete	43,272	36,396	118.9%
Foundations excavated	27	27	100.0%
Foundations poured	27	27	100.0%
Foundations backfilled	27	27	100.0%
Crane Pads completed	27	27	100.0%
Tower Base sections erected	22	27	81.5%
Tower Mid sections erected	20	27	74.1%
Tower top sections erected	20	27	74.1%
Machine Heads Installed	19	27	70.4%
Rotors installed	19	27	70.4%
Mechanically completed	12	27	44.4%
Final Commissioned	0	27	0.0%
Underground Trenching Inst. (ft)-4/0	188,133	188,133	100.0%
Underground Trenching Inst. (ft)-1000	312,857	312,857	100.0%
Underground Trenching Inst. (ft)-24 SM	34,766	34,766	100.0%
Underground Trenching Inst. (ft)-12 SM	47,075	47,075	100.0%
Transformers Set/Terminated	27	27	100.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE