



**FPL ENERGY**  
**OTTER TAIL POWER COMPANY**  
*Plan of the Day (POD)*  
 Weather Forecast: **Snow Showers**  
 High: **28°F** / Low: **9°F** / Actual Temp. **13°F** / Wind Chill: **5°F**  
 Winds: **NNW @ 5-15 MPH**      Precipitation Chances: **30%**  
 Snow received this month: **7"**

**Monday, January 7, 2008**

**COD January 31, 2008    24 Days to COD**

|            |                          |               |      |
|------------|--------------------------|---------------|------|
| FPL Energy | Otter Tail Power Company | D.H. Blattner | GEWE |
|------------|--------------------------|---------------|------|

**Safety/Environmental:**

- **Energization.** Please follow lock out/tag out
  - Watch for signs of frost bite and hypothermia
  - Snowy conditions – drive slow & stay on path
  - Lights on for safety & brake lights functional
  - Use extreme caution when driving in snowy/icy conditions
  - Watch for drifting snow
  - Appropriate PPE is required at all times!
- Civil:**

**Erection:**

**Collection:**

**Installation:**

**FUTURE ACTIVITIES:**

**Continue To Commission  
Turbines**

| <i>RECEIVING (As of COB Yesterday)</i> |         |         |         |
|--|---------|---------|---------|
|  | Total   | Rec'd   | Balance |
| Bases                                  | 27      | 27      | 0       |
| Mids                                   | 27      | 27      | 0       |
| Tops                                   | 27      | 27      | 0       |
| Machine Heads                          | 27      | 27      | 0       |
| Down Tower Assemblies                  | 27      | 27      | 0       |
| Blade Sets                             | 27      | 27      | 0       |
| Hubs                                   | 27      | 27      | 0       |
| Grounding XFR                          | 2       | 2       | 0       |
| PMT XFR                                | 27      | 27      | 0       |
| 4/0 Cable                              | 189,000 | 192,882 | 0       |
| 1000 KCM                               | 315,000 | 320,690 | 0       |
| 12 SM Fiber                            | 48,000  | 48,000  | 0       |
| 12 MM Fiber                            | 61,000  | 61,000  | 0       |
| 24 SM Fiber                            | 36,000  | 36,000  | 0       |
| DLO Substitute                         | 9,000   | 9,450   | 0       |
| Copper Clad Steel                      | 21,000  | 20,724  | 0       |

**General Construction Status**



|  | Complete | Total   | % complete |
|--|----------|---------|------------|
| Roads Subgraded                        | 43,272   | 36,396  | 118.9%     |
| Roads Complete                         | 43,272   | 36,396  | 118.9%     |
| Foundations excavated                  | 27       | 27      | 100.0%     |
| Foundations poured                     | 27       | 27      | 100.0%     |
| Foundations backfilled                 | 27       | 27      | 100.0%     |
| Crane Pads completed                   | 27       | 27      | 100.0%     |
| Tower Base sections erected            | 27       | 27      | 100.0%     |
| Tower Mid sections erected             | 27       | 27      | 100.0%     |
| Tower top sections erected             | 27       | 27      | 100.0%     |
| Machine Heads Installed                | 27       | 27      | 100.0%     |
| Rotors installed                       | 27       | 27      | 100.0%     |
| Mechanically completed                 | 24       | 27      | 88.9%      |
| Final Commissioned                     | 19       | 27      | 70.4%      |
| Underground Trenching Inst. (ft)-4/0   | 188,133  | 188,133 | 100.0%     |
| Underground Trenching Inst. (ft)-1000  | 312,857  | 312,857 | 100.0%     |
| Underground Trenching Inst. (ft)-24 SM | 34,766   | 34,766  | 100.0%     |
| Underground Trenching Inst. (ft)-12 SM | 47,075   | 47,075  | 100.0%     |
| Transformers Set/Terminated            | 27       | 27      | 100.0%     |
| (as of COB yesterday)                  |          |         |            |

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**