

WEEKLY STATUS REPORT Reporting Period June 27 to July 12, 2008

Current Construction Activity

Construction of the Enbridge LSr Pipeline Project began on June 27th, with crews initiating placement of road access approaches and equipment mobilization to the right-of-way. As road access approaches and bridges were installed, clearing and topsoil segregation activities began (see attached photographs). As of July 12, clearing has been completed in North Dakota. Additionally, the following work has also been completed to date:

- Grading: 20.6 miles completed
- Stringing: 15.8 miles completed
- Bending: 9.3 miles completed
- Welding: 4.2 miles completed
- Ditching: 2.1 miles completed
- Backfilling: 1.7 miles completed

The construction right-of-way width was reduced in forested areas (i.e., shelterbelts) in accordance with PSC Order Condition #13 (see attached photograph).

Installation of road approaches and bridges



Bridge fortification with side boards.



Topsoil segregation activities



Reduced clearing within forested areas.



Protection of Environmentally Sensitive Area at MP 768.2: Ox Cart Trail



Agency Correspondence

Enbridge representatives have met with representatives from the North Dakota Department of Health to discuss the project and provide contact information.

Upcoming Activities

The following activities are scheduled for the next reporting period:

- Mobilize and begin Horizontal Directional Drill (HDD) of Highway 29;
- Continue grading stringing, welding, ditching, and backfill activities;
- Continue preparation activities for the Pembina River HDD.