



# Rhame to Belfield T-line (Rev. 1)



# Rhame Substation Construction



- Fencing Scheduled
- Fencing Completed
- Control Building Scheduled
- Control Building Completed
- Ground Grid Scheduled
- Ground Grid Completed
- CB Equipment Scheduled
- CB Equipment Completed
- Yard surfacing Scheduled
- Yard surfacing Completed
- Drilled Piers Scheduled
- Drilled Piers Completed
- Structure Erection Scheduled
- Structure Erection Completed
- Yard Equipment Scheduled
- Yard Equipment Completed
- Cable installation Scheduled
- Cable installation Completed
- Formed Concrete Scheduled
- Formed Concrete Completed
- Trench & Conduit Scheduled
- Trench & Conduit Completed
- Buswork Scheduled
- Buswork Completed
- Suprv & Comm Scheduled
- Suprv & Comm Completed

**BASIN ELECTRIC POWER COOPERATIVE**  
**Project: Rhame to Beifield T-line Contract**  
**Contractor: TESSCO**

**Weekly Progress Report**

Progress for the week ending : 07/11/2009

Manpower = 31

- Note:
- Completion the past week
  - Completion to date
  - Condemnation proceedings
  - X - indicates a foundation location

Str. #1 @ Rhame and Str #524 @ Beifield

	Weekly total	Weekly %	Cumulative total	Cumulative %
R/W Prep	12	2.3	359	68.5
Foundation inst'l. (55)	6	10.9	33	60.0
Structure hauling	15	2.9	90	17.2
Structure assembly	34	6.5	34	6.5
Structure erection		0.0		0.0
Conductor/OPGW installation		0.0		0.0
R/W cleanup		0.0		0.0
R/W restoration		0.0		0.0

